

Subject: RE: Virginia Crosswalk - RRFB
Date: Wednesday, October 27, 2021 at 3:50:01 PM Pacific Daylight Time
From: Suleiman, Mohammad@DOT
To: Len Erickson
CC: Michelle Weil, Chance, Christopher@DOT

Len,

Status update, as follows:

- All utility conflicts have been resolved.
- The contractor is currently excavating the location of the foundation, then will continue to construct the foundation through next week, weather / rain dependent.
- Waiting on the delivery of the poles, which were anticipated to be sometime in October, hopefully sometime this week.
- Once the poles are installed, the flashing beacon system can be installed.
- PG&E has already completed work providing the power supply.
- Activation is anticipated by end of November, weather dependent.

I am cc'ing Chris for the outreach efforts and coordination in the near future.

Thanks

-----Original Message-----

From: Len Erickson <lenericksonmcc@gmail.com>
Sent: Wednesday, October 27, 2021 3:12 PM
To: Suleiman, Mohammad@DOT <mohammad.suleiman@dot.ca.gov>
Cc: Michelle Weil <michelleweilmcc@gmail.com>
Subject: Re: Virginia Crosswalk - RRFB

EXTERNAL EMAIL. Links/attachments may not be safe.

Hi Mohammad,

I send a short email this morning before leaving San Francisco. On the drive home to El Granada I passed the Virginia Crosswalk. There was considerably activity going on. It may be too early for an update for tonight's meeting, but I'll look forward to an update soon.

Regards,

Len Erickson
Midcoast Community Council, Treasurer
Mobile: (650) 400-3175
midcoastcommunitycouncil
<[https://urldefense.com/v3/_http://www.midcoastcommunitycouncil.org/_;!!LWi6xHDyrA!pJOg_8nbyJxdEJnmaZBoEglf08I-s2U-W5piVxnL4hsGrvbIghhX2SLx-JqGgVyjyvRbCQ7a\\$](https://urldefense.com/v3/_http://www.midcoastcommunitycouncil.org/_;!!LWi6xHDyrA!pJOg_8nbyJxdEJnmaZBoEglf08I-s2U-W5piVxnL4hsGrvbIghhX2SLx-JqGgVyjyvRbCQ7a$)>

On 10/27/21, 8:35 AM, "Len Erickson" <lenericksonmcc@gmail.com> wrote: